

ARCHITECT'S FIELD REPORT

Project Name:	Weslin Community School #3 New High School, Trenton, Ill.	<input type="checkbox"/> Owner:	Weslin CUSD #3
Project Number:	09-1053.03	<input checked="" type="checkbox"/> Architect:	FGM Architects
Date:	July 17, 2013	<input type="checkbox"/> Consultant:	ASDG, BRiC, Neikirk Holland
Time:	10:00 am	<input type="checkbox"/> Field:	Holland
Weather:	Sunny	<input type="checkbox"/> CM:	Holland Const.
Temperature:	Low 90's	<input type="checkbox"/> Other:	

Estimated percent of Completion: 13 % +/- Based on June 2013 Pay App.
Conformance with Schedule (+/-): Roughly 3 weeks behind due to wet weather.
Holland Construction to verify schedule.

Work in Progress:	Present at Site:
<ul style="list-style-type: none">• Cast in place concrete• Tilt-Up Concrete• Under slab utility rough in• Athletic Track	FGM: - Kevin Meyer

Observations:

Site - General

- Site grading continues on athletic track.
- Lime stabilization has started on athletic track.
- Contractor coordination meeting held on site.
- Temporary casting slabs still being used to form tilt-up panels.



FGM ARCHITECTS

Building Area "A" (North Classroom Wing / Kitchen)

- Footings and foundations appear complete.
- Underslab plumbing and electrical work continues.
- Rock being placed for concrete slab sub-base.
- Rock compaction being done in Family Consumer Science – A146 area
- Concrete slab pour for this area is scheduled for next week.



Building Area "B" (Shops and Locker Rooms)

- Concrete slab on grade have been poured. Slab now being used as a casting slab for tilt-up panels.
- Tilt-up panels being formed. Brick inlay being placed. Mechanical / Electrical rough in started on some panels.



Building Area "C" (Gym, Band/Vocal, District Office)

- Tilt-up walls panels have been erected on west side of gym.
- Tilt-up wall panels for north and south walls scheduled for next week.



FGM ARCHITECTS

Building Area "D" (South Classroom Wing / Administration)

- Underslab plumbing and electrical work continues.
- No additional work appears to be done in this area since last report.



Building Area "E" (Media Center, Cafetorium)

- Underslab plumbing and electrical work continues.
- Rock being placed for concrete slab sub-base in Media Center E109 area.
- Tilt-up panels being erected on south, east, and west walls at the Stage.
- Tilt-up panels being erected on south side of cafetorium.



Items to Verify:

- The two end panels at the south side of the Stage have additional joints from what is shown on the construction documents. After follow up discussion with Holland, the tilt-up contractor (Fenix) engineering department needed these joint due to the starting and stopping of the wall insulation. These joints will be filled and will not be noticeable after the panels are painted.



- The tilt-up panels on the west side of the Stage shown in the photo below was designed to have brick full height of the panel. After follow up discussion with Holland, the tilt-up contractor (Fenix) agreed the brick was omitted. Contractor looking into options to post apply the brick.



Information or Action Required: None

Attachments: Photos as part of report

Report Kevin Meyer, AIA
By: Project Manager, FGM Architects